


PROGRAMMING AND
IMPLEMENTATION
DOCUMENTATION

**FEASIBILITY STUDY FOR INSTALLATION
OF UMCS
FORT RILEY, KANSAS**

ENERGY ENGINEERING ANALYSIS PROGRAM (EEAP)

Prepared for



U.S. ARMY CORPS OF ENGINEERS
KANSAS CITY DISTRICT
KANSAS CITY, MISSOURI

ENC QUALITY INSPECTED 2

Under

U.S. ARMY ENGINEER DISTRICT, MOBILE
INDEFINITE DELIVERY A-E CONTRACT
CONTRACT NO. DACA01-94-D-0033
DELIVERY ORDER NO. 0001



DENVER, COLORADO
ATLANTA, GEORGIA

19971017 098




DEPARTMENT OF THE ARMY
CONSTRUCTION ENGINEERING RESEARCH LABORATORIES, CORPS OF ENGINEERS
P.O. BOX 9005
CHAMPAIGN, ILLINOIS 61826-9005

REPLY TO
ATTENTION OF: TR-I Library

17 Sep 1997

Based on SOW, these Energy Studies are unclassified/unlimited.
Distribution A. Approved for public release.


Marie Wakefield,
Librarian Engineering

PROGRAMMING AND IMPLEMENTATION DOCUMENTATION

FEASIBILITY STUDY FOR INSTALLATION OF UMCS FORT RILEY, KANSAS

ENERGY ENGINEERING ANALYSIS PROGRAM (EEAP)

Prepared for

U.S. Army Corps of Engineers
Kansas City District
Kansas City, Missouri

Under

U.S. Army Engineer District, Mobile
Indefinite Delivery A-E Contract
Contract No. DACA01-94-D-0033
Delivery Order 0001
EMC No. 1406-001

December 1995

By

E M C Engineers, Inc.
2750 S. Wadsworth, Suite C-200
Denver, Colorado 80227
303/988-2951

| | | | | | |
|--|------------------|--|--|---------------------|--|
| 1. COMPONENT ARMY | | FY 1995 MILITARY CONSTRUCTION PROJECT DATA | | 2. DATE DEC 1995 | |
| 3. INSTALLATION AND LOCATION Fort Riley, Kansas | | | 4. PROJECT TITLE Install Basewide Utility Monitoring Control System (UMCS) | | |
| 5. PROGRAM ELEMENT | 6. CATEGORY CODE | 7. PROJECT NO. | 8. PROJECT COST (\$000) 5,840 | | |
| 9. COST ESTIMATES | | | | | |
| ITEM | U/M | QUANTITY | UNIT COST | COST (\$000) | |
| Primary Facilities: Provide a UMCS to include 190 buildings. Provide PC-based front-end computers, Central Operator Station, Communication Processor, Remote Control Units, Auxiliary Control Units, Unitary Control Units, sensors, and actuators. Provide fiber optic data transmission to the 190 buildings on the UMCS. | LS | | | 4,698 | |
| Estimated Contract Cost | | | | 4,698 | |
| Contingency (10%) | | | | 470 | |
| Subtotal | | | | 5,168 | |
| Supervision, Inspection and Overhead (7.0%) | | | | 362 | |
| Design Cost (6.0%) | | | | 310 | |
| TOTAL REQUEST | | | | 5,840 | |
| TOTAL REQUEST (ROUNDED) | | | | 5,840 | |
| 10. DESCRIPTION OF PROPOSED CONSTRUCTION | | | | | |
| Construct a Utility Monitoring and Control System (UMCS) to monitor and control HVAC systems, and the utilities serving 190 buildings at Fort Riley. The UMCS will replace the existing HVAC control systems and energy monitoring and control system (EMCS). The UMCS would consist of PC-based front-end computers communicating to building control units. Other associated items include software, fiber optic data communication systems, instrumentation, documentation, training, and testing of equipment. | | | | | |
| 11. REQUIREMENT | | | | | |
| This project is required to correct local HVAC control problems and deficiencies, in order that environmental cooling and heating are adequately provided for active duty personnel at Fort Riley. This project will replace the existing local loop HVAC controls system with a new UMCS. The UMCS will monitor and control the facilities' HVAC systems, and utilities. This project will reduce the natural gas consumption, electrical consumption, and electric demand of HVAC systems through UMCS control technology. An immediate utility savings would be recognized. | | | | | |

| | | |
|--|--|---------------------|
| 1. COMPONENT ARMY | FY 1995 MILITARY CONSTRUCTION PROJECT DATA | 2. DATE DEC 1995 |
| 3. INSTALLATION AND LOCATION Fort Riley, Kansas | | |
| 4. PROJECT TITLE Install Basewide Utility Monitoring Control System (UMCS) | | 5. PROJECT NUMBER |
| <p>11. REQUIREMENT (continued)</p> <p>The project will include the following items of work:</p> <ul style="list-style-type: none"> • The UMCS will include PC-based front-end computers communicating to building Control Units, to control and monitor HVAC systems. • Existing automatic temperature control equipment will be removed and disposed of. Some end control device components will be reused in the new UMCS and will be checked and commissioned into operating condition. • New Direct Digital Control (DDC) components will be installed, to provide the required sequences of operation, input/output functions, and monitoring functions, including necessary software, hardware, instrumentation, communications, training, and documentation. • The field hardware in the 23 buildings on the existing EMCS will be replaced. <p>Modifications or repairs to the existing mechanical and electrical equipment would be provided to assure a complete, well operating control system.</p> <p>Additionally, the project will result in a more functionally efficient system providing greater reliability and more accurate temperature control, and will yield significant savings in operating costs by a more accurate and precise operation of air handling units, boilers, chillers, and other equipment.</p> <p><u>Current Situation:</u></p> <p>Fort Riley has an existing EMCS connected to 23 buildings. The EMCS was installed in 1985. The EMCS has a central operator station that includes a TI 112 CPU with a 40 megabyte hard drive, a cartridge tape data storage, a color monitor, a TI terminal printer, two dot matrix printers, and telephone modems. The EMCS has three work stations each consisting of a monitor, a telephone modem, and a dot matrix printer located at three remote sites from the central operator station.</p> <p>Discussions with the EMCS operators at Fort Riley regarding the existing EMCS indicated the system is currently used to its capacity, is energy inefficient, and is technologically obsolete (failing).</p> | | |

| | | |
|--|--|---------------------|
| 1. COMPONENT ARMY | FY 1995 MILITARY CONSTRUCTION PROJECT DATA | 2. DATE DEC 1995 |
| 3. INSTALLATION AND LOCATION Fort Riley, Kansas | | |
| 4. PROJECT TITLE Install Basewide Utility Monitoring Control System (UMCS) | | 5. PROJECT NUMBER |
| 11. REQUIREMENT (continued) <u>Impact if Not Provided:</u> If this project is not funded, a reduction of 211,470 MBtu/yr (223,100,850 MJ/yr) cannot be achieved. The Army will not realize a \$1,525,870 annual energy dollar savings with a 3.95 simple payback and a savings-to-investment ratio (SIR) of 2.3. Excessive amounts of natural gas and electricity will continue to be used, and there will be no contribution to energy reduction goals established for U.S. Army facilities by Army Headquarters. <u>Supporting Documentation:</u> Supporting data includes basic engineering calculations which show energy savings. The supporting data was documented and conducted under an Army contract performed by an A-E firm (E M C Engineers, Inc.) in FY 95. <u>Verification of Savings:</u> The Fort Riley Army facility uses existing electrical meters and natural gas meters which are read monthly by the local utility companies. Historic monthly electrical and natural gas use data are available and can be obtained for monthly billing periods. The energy use for billing periods prior to the installation of the UMCS can be compared to the energy use for billing periods subsequent to the UMCS installation. <u>Amount of Energy Conserved:</u> The amount of energy conserved is estimated to be 211,470 MBtu per year (223,100,850 MJ/yr). | | |

LIFE CYCLE COST ANALYSIS SUMMARY
ENERGY CONSERVATION INVESTMENT PROGRAM (ECIP)

| | | | | | |
|----------------|--|--------------------|--------------|--------------|-------------|
| LOCATION: | Fort Riley | REGION: 2 (Kansas) | PROJECT NO: | 1406-005 | |
| PROJECT TITLE: | Feasibility Study for Installation of UMCS | | FISCAL YEAR: | 1995 | |
| ANALYSIS DATE: | 12/13/95 | ECONOMIC LIFE: | 10 | PREPARED BY: | A. Niemeyer |

1. INVESTMENT: Install Basewide UMCS with DDC Controls

| | | | |
|--|------------------|--------|-------------|
| A. CONSTRUCTION COST | = | | \$5,167,395 |
| B. SIOH COST | (7.0% of 1A) = | | \$361,718 |
| C. DESIGN COST | (6.0% of 1A) = | | \$310,044 |
| D. TOTAL COST | (1A + 1B + 1C) = | | \$5,839,156 |
| E. SALVAGE VALUE OF EXISTING EQUIPMENT = | | | \$0 |
| F. PUBLIC UTILITY COMPANY REBATE = | | | \$0 |
| G. TOTAL INVESTMENT | (1D - 1E - 1F) = | -----> | \$5,839,156 |

2. ENERGY SAVINGS (+) OR COST (-):

DATE OF NISTR 85-3273-9 USED FOR DISCOUNT FACTORS:

| ENERGY SOURCE | FUEL COST \$/MBTU (1) | SAVINGS MBTU/YR (2) | ANNUAL \$ SAVINGS (3) | DISCOUNT FACTOR (4) | DISCOUNTED SAVINGS (5) |
|-----------------|-----------------------|---------------------|-----------------------|---------------------|------------------------|
| A. ELECT. | \$12.10 | 58,176 | \$703,926 | 8.78 | \$6,180,473 |
| B. DIST | \$0.00 | 0 | \$0 | 9.88 | \$0 |
| C. NAT GAS | \$4.12 | 153,296 | \$631,580 | 9.53 | \$6,018,953 |
| D. COAL | \$0.00 | 0 | \$0 | 8.95 | \$0 |
| E. ELEC. DEMAND | | | \$190,361 | 8.53 | \$1,623,780 |
| F. TOTAL | | 211,472 | \$1,525,867 | -----> | \$13,823,206 |

3. NON-ENERGY SAVINGS (+) OR COST (-)

A. ANNUAL RECURRING (+/-)

| | | | |
|---|-------------|------|-------------|
| 1 ANNUAL MAINTENANCE COST | (\$116,206) | 8.53 | (\$991,237) |
| 2 ANNUAL MANHOURL SAVINGS | \$67,824 | 8.53 | \$578,539 |
| 3 | | 8.53 | \$0 |
| 4 TOTAL ANNUAL DISC. SAVINGS (+) / COST (-) | (\$48,382) | | (\$412,698) |

B. NON-RECURRING (+/-)

| ITEM | SAVINGS (+) COST (-) (1) | YEAR OF OCCURRENCE (2) | DISCOUNT FACTOR (3) | DISCOUNTED SAVINGS/COST (4) |
|----------|--------------------------|------------------------|---------------------|-----------------------------|
| | | | (TABLE A-2) | |
| a. | \$0 | 1 | 0.971 | \$0 |
| b. | | | | \$0 |
| c. | | | | \$0 |
| d. | | | | \$0 |
| e. | | | | \$0 |
| f. TOTAL | \$0 | | | \$0 |

| | | |
|--|----------------|-------------|
| C. TOTAL NON-ENERGY DISCOUNTED SAVINGS (+) OR COST (-) | (3A4 + 3Bf4) = | (\$412,698) |
|--|----------------|-------------|

| | | |
|--|------------------------------------|--------------|
| 4. FIRST YEAR DOLLAR SAVINGS (+) / COSTS (-) | (2F3 + 3A4 + (3Bf1/Economic Life)) | \$1,477,485 |
| 5. SIMPLE PAYBACK (SPB) IN YEARS (MUST BE < 10 YEARS TO QUALIFY) | (1G/4) = | 3.95 |
| 6. TOTAL NET DISCOUNTED SAVINGS | (2F5 + 3C) = | \$13,410,508 |
| 7. DISCOUNTED SAVINGS-TO-INVESTMENT RATIO (SIR) | (6/1G) = | 2.30 |
| (MUST HAVE SIR > 1.25 TO QUALIFY) | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | | |
|--|--|---------------|--------------|-----------------------|-------------|------------|-----------------|----------------|-------------|------------|-------------|
| AREA | | ACTIVITY | | LOCATION | | SHEET | | 1 OF 10 | | | |
| | | | | Ft. Riley, Kansas | | | | AMENDMENT NO. | | | |
| PROJECT TITLE | | | | CONTRACT NO. | | | | | | | |
| EEAP, Feasibility Study for Installation of UMCS | | | | DACA01-94-D-0033 | | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST | |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | Unit Cost | Total |
| 1 | INSTALLATION OF UMCS | | | | | | | | | | |
| 2 | UMCS SOFTWARE/DATABASE | LS | 1 | | \$0 | | | | \$144,580 | | \$144,580 |
| 3 | UMCS CENTRAL EQUIPMENT | LS | 1 | | \$99,180 | | | | \$9,828 | | \$109,008 |
| 4 | TRAINING | LS | 1 | | \$0 | | | | \$73,110 | | \$73,110 |
| 5 | DOCUMENTATION AND SUBMITTALS | LS | 1 | | \$0 | | | | \$50,000 | | \$50,000 |
| 6 | TESTING | LS | 1 | | \$0 | | | | \$197,908 | | \$197,908 |
| 7 | TOTAL FIELD HARDWARE | LS | 1 | | \$1,452,577 | | | | \$968,385 | | \$2,420,962 |
| 8 | FIBER OPTIC DTM | LS | 1 | | \$326,908 | | | | \$217,939 | | \$544,847 |
| 9 | ACM REMOVAL | LS | 1 | | \$2,708 | | | | \$11,501 | \$1,359 | \$15,567 |
| 10 | RF SYSTEM FOR REMOTE SITE MONITORING | LS | 1 | | \$36,500 | | | | \$13,119 | \$0 | \$49,619 |
| 11 | FO DTM & EQUIP FOR UTILITY MONITORING | LS | 1 | | \$7,942 | | | | \$9,426 | \$0 | \$17,368 |
| 12 | SALES TAX | % | 0.0 | | \$0 | | | | | \$0 | \$0 |
| 13 | CONSTRUCTION SUBTOTAL | | | | \$1,925,815 | | | | \$1,695,795 | \$1,359 | \$3,622,969 |
| 14 | OVERHEAD | % | 15.0 | | \$288,872 | | | | \$254,369 | \$204 | \$543,445 |
| 15 | SUBTOTAL | | | | \$2,214,688 | | | | \$1,950,164 | \$1,562 | \$4,166,414 |
| 16 | BOND | % | 2.5 | | \$55,367 | | | | \$48,754 | \$39 | \$104,160 |
| 17 | SUBTOTAL | | | | \$2,270,055 | | | | \$1,998,918 | \$1,601 | \$4,270,574 |
| 18 | PROFIT | % | 10.0 | | \$227,005 | | | | \$199,892 | \$160 | \$427,057 |
| 19 | SUBTOTAL | | | | \$2,497,060 | | | | \$2,198,810 | \$1,761 | \$4,697,632 |
| 20 | CONTINGENCY | % | 10.0 | | \$249,706 | | | | \$219,881 | \$176 | \$469,763 |
| 21 | GRAND TOTAL | | | | \$2,746,766 | | | | \$2,418,691 | \$1,938 | \$5,167,395 |
| 22 | SOH COST | % | 7.0 | | | | | | | | \$361,718 |
| 23 | DESIGN COST | % | 6.0 | | | | | | | | \$310,044 |
| 24 | CURRENT WORKING ESTIMATE | | | | | | | | | | \$5,839,156 |
| 25 | | | | | | | | | | | |
| 26 | 1ST YR MAINT COST (6% of Field Hardwr Mat. Cost) | % | 8.0 | | \$116,206 | | | | \$0 | \$0 | \$116,206 |
| PREPARED BY | | APPROVED BY | | TITLE OR ORGANIZATION | | DATE | | 12/13/95 | | | |
| AJN | | | | E M C Engineers, Inc. | | | | | | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | | | SHEET 2 OF 10 | |
|--|-----------------------------|---------------|--------------|-----------------------|-------|--------------|-----------------|----------------|-----------|-------------|-----------|---------------|--|
| AREA | | ACTIVITY | | LOCATION | | CONTRACT NO. | | AMENDMENT NO. | | | | | |
| PROJECT TITLE | | | | DACA01-94-D-0033 | | | | | | | | | |
| EEAP, Feasibility Study for Installation of UMCS | | | | Ft Riley, Kansas | | | | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST | | | |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | Unit Cost | Total | | |
| 1 | ALTERNATIVE NO. 1 | | | | | | | | | | | | |
| 2 | UMCS SOFTWARE | | | | | | | | | | | | |
| 3 | OPERATING SYSTEM | LS | 0 | \$0.00 | \$0 | \$0.00 | 0.0 | \$0.00 | \$0 | \$0.00 | \$0 | | |
| 4 | APPLICATION SOFTWARE | LS | 0 | \$0.00 | \$0 | \$0.00 | 0.0 | \$0.00 | \$0 | \$0.00 | \$0 | | |
| 5 | COMMAND SOFTWARE | LS | 0 | \$0.00 | \$0 | \$0.00 | 0.0 | \$0.00 | \$0 | \$0.00 | \$0 | | |
| 6 | LUMP SUM TOTAL | | | \$16,800.00 | \$0 | \$0.00 | 0.0 | \$0.00 | \$0 | \$16,800.00 | \$0 | | |
| 7 | | | | | | | | | | | | | |
| 8 | UMCS DATABASE | | | | | | | | | | | | |
| 9 | DATABASE GENERATION | PTS | 6,680 | \$0.00 | \$0 | \$24.00 | 0.8 | \$24.00 | \$120,240 | \$18.00 | \$120,240 | | |
| 10 | GRAPHIC DISPLAY GENERATION | DIAG | 42 | \$0.00 | \$0 | \$24.00 | 5.0 | \$24.00 | \$5,040 | \$120.00 | \$5,040 | | |
| 11 | GRAPHIC DISPLAY DUPLICATION | EA | 965 | \$0.00 | \$0 | \$24.00 | 0.8 | \$24.00 | \$19,300 | \$20.00 | \$19,300 | | |
| 12 | | | | | | | | | | | | | |
| 13 | | | | | | | | | | | | | |
| 14 | | | | | | | | | | | | | |
| 15 | | | | | | | | | | | | | |
| 16 | | | | | | | | | | | | | |
| 17 | | | | | | | | | | | | | |
| 18 | | | | | | | | | | | | | |
| 19 | | | | | | | | | | | | | |
| 20 | | | | | | | | | | | | | |
| 21 | | | | | | | | | | | | | |
| 22 | | | | | | | | | | | | | |
| 23 | | | | | | | | | | | | | |
| 24 | | | | | | | | | | | | | |
| 25 | | | | | | | | | | | | | |
| 26 | TOTAL THIS PAGE | | | | \$0 | | | | \$144,580 | | \$144,580 | | |
| PREPARED BY | | APPROVED BY | | TITLE OR ORGANIZATION | | DATE | | | | | | | |
| AJN | | DEJ | | E M C Engineers, Inc. | | 12/13/95 | | | | | | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | | | |
|--|--------------------------|---------------|--------------|-----------------------|----------|------------|-----------------|----------------|-------|-------------|-----------|----|
| AREA | | ACTIVITY | | LOCATION | | SHEET | | 3 | | OF | | 10 |
| | | | | Ft Riley, Kansas | | | | AMENDMENT NO. | | | | |
| PROJECT TITLE | | | | CONTRACT NO. | | | | | | | | |
| EEAP, Feasibility Study for Installation of UMCS | | | | DACA01-94-D-0033 | | | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST | | |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | Unit Cost | Total | |
| 1 | ALTERNATIVE NO. 1 | | | | | | | | | | | |
| 2 | UMCS CENTRAL EQUIPMENT | | | | | | | | | | | |
| 3 | CENTRAL OPERATOR STATION | EA | 1 | \$8,400.00 | \$8,400 | \$22.00 | 12 | \$265 | \$0 | \$8,665.00 | \$8,665 | |
| 4 | ALARM PRINTER | EA | 1 | \$720.00 | \$720 | \$0.00 | 0.0 | \$0 | \$0 | \$720.00 | \$720 | |
| 5 | LOGGING PRINTER (LASER) | EA | 1 | \$2,244.00 | \$2,244 | \$0.00 | 0.0 | \$0 | \$0 | \$2,244.00 | \$2,244 | |
| 6 | FIBER OPTIC MODEM | EA | 22 | \$624.00 | \$13,728 | \$0.00 | 0.0 | \$0 | \$0 | \$624.00 | \$13,728 | |
| 7 | TELEPHONE MODEM | EA | 1 | \$360.00 | \$360 | \$22.00 | 4 | \$98 | \$0 | \$457.62 | \$458 | |
| 8 | PORTABLE TEST SET | EA | 1 | \$1,800.00 | \$1,800 | \$0.00 | 0.0 | \$0 | \$0 | \$1,800.00 | \$1,800 | |
| 9 | INSTALLATION AND TESTING | LS | 1 | \$0.00 | \$0 | \$22.00 | 358 | \$7,875 | \$0 | \$7,875.00 | \$7,875 | |
| 10 | | | | | | | | | | | | |
| 11 | REMOTE WORKSTATION NO. 1 | EA | 1 | \$11,988.00 | \$11,988 | \$22.00 | 12 | \$265.00 | \$0 | \$12,253.00 | \$12,253 | |
| 12 | REMOTE WORKSTATION NO. 2 | EA | 1 | \$11,988.00 | \$11,988 | \$22.00 | 12 | \$265.00 | \$0 | \$12,253.00 | \$12,253 | |
| 13 | REMOTE WORKSTATION NO. 3 | EA | 1 | \$11,988.00 | \$11,988 | \$22.00 | 12 | \$265.00 | \$0 | \$12,253.00 | \$12,253 | |
| 14 | REMOTE WORKSTATION NO. 4 | EA | 1 | \$11,988.00 | \$11,988 | \$22.00 | 12 | \$265.00 | \$0 | \$12,253.00 | \$12,253 | |
| 15 | REMOTE WORKSTATION NO. 5 | EA | 1 | \$11,988.00 | \$11,988 | \$22.00 | 12 | \$265.00 | \$0 | \$12,253.00 | \$12,253 | |
| 16 | REMOTE WORKSTATION NO. 6 | EA | 1 | \$11,988.00 | \$11,988 | \$22.00 | 12 | \$265.00 | \$0 | \$12,253.00 | \$12,253 | |
| 17 | | | | | | | | | | | | |
| 18 | | | | | | | | | | | | |
| 19 | | | | | | | | | | | | |
| 20 | | | | | | | | | | | | |
| 21 | | | | | | | | | | | | |
| 22 | | | | | | | | | | | | |
| 23 | | | | | | | | | | | | |
| 24 | | | | | | | | | | | | |
| 25 | | | | | | | | | | | | |
| 26 | TOTAL THIS PAGE | | | | \$99,180 | | | \$9,828 | \$0 | | \$109,008 | |
| PREPARED BY | | APPROVED BY | | TITLE OR ORGANIZATION | | DATE | | 12/13/95 | | | | |
| AJN | | DEJ | | E M C Engineers, Inc. | | | | | | | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | | | SHEET | 6 | OF | 10 |
|--|----------------------------------|---------------|--------------|-----------------------|-------------|---------------|-----------------|-----------------------|-------------|------------|-------|--------------|-------------|-----------|-------|
| AREA | | ACTIVITY | | LOCATION | | AMENDMENT NO. | | | | | | | | | |
| PROJECT TITLE | | | | CONTRACT NO. | | | | DACA01-94-D-0033 | | | | | | | |
| EEAP, Feasibility Study for Installation of UMCS | | | | | | | | | | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST | | | | | |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | Unit Cost | Total | Unit Cost | Total | Unit Cost | Total |
| 1 | ALTERNATIVE NO. 1 | | | | | | | | | | | | | | |
| 2 | FIELD HARDWARE | | | | | | | | | | | | | | |
| 3 | FIELD HARDWARE FOR BLDG SYST. | LS | 1 | \$1,452,577 | \$1,452,577 | \$22.00 | 44,017 | \$0.00 | \$968,385 | \$0.00 | \$0 | \$2,420,962 | \$2,420,962 | | |
| 4 | (Includes cost for field panels) | | | | | | | | | | | | | | |
| 5 | | | | | | | | | | | | | | | |
| 6 | FIELD HARDWARE SUBTOTAL | | | | \$1,452,577 | | | | \$968,385 | | | | \$2,420,962 | | |
| 7 | | | | | | | | | | | | | | | |
| 8 | FIBER OPTIC DTM | | | | | | | | | | | | | | |
| 9 | UNDERGROUND DTM CONDUIT | LS | 1 | \$326,908 | \$326,908 | \$22.00 | 9,906 | \$0.00 | \$217,939 | \$0.00 | \$0 | \$544,847.00 | \$544,847 | | |
| 10 | (134,158 LF) | | | | | | | | | | | | | | |
| 11 | | | | | | | | | | | | | | | |
| 12 | | | | | | | | | | | | | | | |
| 13 | | | | | | | | | | | | | | | |
| 14 | | | | | | | | | | | | | | | |
| 15 | | | | | | | | | | | | | | | |
| 16 | | | | | | | | | | | | | | | |
| 17 | | | | | | | | | | | | | | | |
| 18 | | | | | | | | | | | | | | | |
| 19 | | | | | | | | | | | | | | | |
| 20 | | | | | | | | | | | | | | | |
| 21 | | | | | | | | | | | | | | | |
| 22 | | | | | | | | | | | | | | | |
| 23 | | | | | | | | | | | | | | | |
| 24 | | | | | | | | | | | | | | | |
| 25 | | | | | | | | | | | | | | | |
| 26 | TOTAL THIS PAGE | | | | \$1,779,485 | | | | \$1,186,324 | | \$0 | | \$2,965,809 | | |
| PREPARED BY | | APPROVED BY | | TITLE OR ORGANIZATION | | DATE | | E M C Engineers, Inc. | | 12/13/95 | | | | | |
| A/JN | | | | DEJ | | | | | | | | | | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | | | | SHEET | 7 | OF | 10 |
|--|---------------------------------|---------------|--------------|-----------------------|---------|--------------|-----------------|----------------|-------|------------|---------|-----------|------------------|---|----|----|
| AREA | | ACTIVITY | | LOCATION | | CONTRACT NO. | | AMENDMENT NO. | | | | | | | | |
| | | | | Ft. Riley, Kansas | | | | | | | | | | | | |
| PROJECT TITLE | | | | | | | | | | | | | DACA01-94-D-0033 | | | |
| EEAP, Feasibility Study for Installation of UMCS | | | | | | | | | | | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST | | Unit Cost | Total | | | |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | | | | | | | |
| 1 | ALTERNATIVE NO. 1 | | | | | | | | | | | | | | | |
| 2 | ACM REMOVAL - GLOVEBAG METHOD | | | | | | | | | | | | | | | |
| 3 | BUILDING 222 | EA | 5 | \$12.00 | \$60 | \$32.00 | 1.6 | \$256 | \$33 | \$69.70 | \$349 | | | | | |
| 4 | BUILDING 610 | EA | 5 | \$12.00 | \$60 | \$32.00 | 1.6 | \$256 | \$33 | \$69.70 | \$349 | | | | | |
| 5 | BUILDING 723 | EA | 7 | \$12.00 | \$84 | \$32.00 | 1.6 | \$358 | \$46 | \$69.70 | \$488 | | | | | |
| 6 | BUILDING 5000 | EA | 4 | \$12.00 | \$48 | \$32.00 | 1.6 | \$205 | \$26 | \$69.70 | \$279 | | | | | |
| 7 | BUILDING 5315 | EA | 7 | \$12.00 | \$84 | \$32.00 | 1.6 | \$358 | \$46 | \$69.70 | \$488 | | | | | |
| 8 | BUILDING 7024 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$69.70 | \$558 | | | | | |
| 9 | BUILDING 7033 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$69.70 | \$209 | | | | | |
| 10 | BUILDING 7050 | EA | 2 | \$12.00 | \$24 | \$32.00 | 1.6 | \$102 | \$13 | \$69.70 | \$139 | | | | | |
| 11 | BUILDING 7086 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$69.70 | \$209 | | | | | |
| 12 | BUILDING 7243 | EA | 2 | \$12.00 | \$24 | \$32.00 | 1.6 | \$102 | \$13 | \$69.70 | \$139 | | | | | |
| 13 | BUILDING 7285 | EA | 4 | \$12.00 | \$48 | \$32.00 | 1.6 | \$205 | \$26 | \$69.70 | \$279 | | | | | |
| 14 | BUILDING 7602 (did not qualify) | EA | 0 | \$12.00 | \$0 | \$32.00 | 1.6 | \$0 | \$0 | \$69.70 | \$0 | | | | | |
| 15 | BUILDING 7606 | EA | 6 | \$12.00 | \$72 | \$32.00 | 1.6 | \$307 | \$39 | \$69.70 | \$418 | | | | | |
| 16 | BUILDING 7608 (did not qualify) | EA | 0 | \$12.00 | \$0 | \$32.00 | 1.6 | \$0 | \$0 | \$69.70 | \$0 | | | | | |
| 17 | BUILDING 7612 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$69.70 | \$558 | | | | | |
| 18 | BUILDING 7614 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$69.70 | \$558 | | | | | |
| 19 | BUILDING 7616 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$69.70 | \$558 | | | | | |
| 20 | BUILDING 7618 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$69.70 | \$209 | | | | | |
| 21 | BUILDING 7620 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$69.70 | \$209 | | | | | |
| 22 | BUILDING 7622 | EA | 5 | \$12.00 | \$60 | \$32.00 | 1.6 | \$256 | \$33 | \$69.70 | \$349 | | | | | |
| 23 | BUILDING 7626 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$69.70 | \$209 | | | | | |
| 24 | BUILDING 7630 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$69.70 | \$209 | | | | | |
| 25 | BUILDING 7636 | EA | 4 | \$12.00 | \$48 | \$32.00 | 1.6 | \$205 | \$26 | \$69.70 | \$279 | | | | | |
| 26 | TOTAL THIS PAGE | | | | \$1,212 | | | \$5,171 | \$657 | | \$7,040 | | | | | |
| PREPARED BY | | APPROVED BY | | TITLE OR ORGANIZATION | | | | DATE | | | | | | | | |
| AJN | | DEJ | | E M C Engineers, Inc. | | | | 12/13/95 | | | | | | | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | |
|---|---------------------------------------|---------------|--------------|-----------------------|---------|------------|-----------------|----------------|-------|------------|
| AREA | | ACTIVITY | | LOCATION | | SHEET | | 8 OF 10 | | |
| | | | | FL Riley, Kansas | | | | AMENDMENT NO. | | |
| PROJECT TITLE | | | | CONTRACT NO. | | | | | | |
| EEAP , Feasibility Study for Installation of UMCS | | | | DACA01-94-D-0033 | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | |
| 1 | ALTERNATIVE NO. 1 | | | | | | | | | |
| 2 | ACM REMOVAL - GLOVEBAG METHOD (cont') | | | | | | | | | |
| 3 | BUILDING 7642 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$209 |
| 4 | BUILDING 7644 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$209 |
| 5 | BUILDING 7648 | EA | 5 | \$12.00 | \$60 | \$32.00 | 1.6 | \$256 | \$33 | \$349 |
| 6 | BUILDING 7652 (did not qualify) | EA | 0 | \$12.00 | \$0 | \$32.00 | 1.6 | \$0 | \$0 | \$0 |
| 7 | BUILDING 7654 | EA | 4 | \$12.00 | \$48 | \$32.00 | 1.6 | \$205 | \$26 | \$279 |
| 8 | BUILDING 7658 | EA | 6 | \$12.00 | \$72 | \$32.00 | 1.6 | \$307 | \$39 | \$418 |
| 9 | BUILDING 7739 | EA | 4 | \$12.00 | \$48 | \$32.00 | 1.6 | \$205 | \$26 | \$279 |
| 10 | BUILDING 7804 | EA | 7 | \$12.00 | \$84 | \$32.00 | 1.6 | \$358 | \$46 | \$488 |
| 11 | BUILDING 7810 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$558 |
| 12 | BUILDING 7812 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$558 |
| 13 | BUILDING 7816 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$558 |
| 14 | BUILDING 7820 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$209 |
| 15 | BUILDING 7826 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$209 |
| 16 | BUILDING 7842 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$558 |
| 17 | BUILDING 7844 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$558 |
| 18 | BUILDING 7846 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$558 |
| 19 | BUILDING 7850 | EA | 8 | \$12.00 | \$96 | \$32.00 | 1.6 | \$410 | \$52 | \$558 |
| 20 | BUILDING 7856 | EA | 6 | \$12.00 | \$72 | \$32.00 | 1.6 | \$307 | \$39 | \$418 |
| 21 | BUILDING 7858 | EA | 3 | \$12.00 | \$36 | \$32.00 | 1.6 | \$154 | \$20 | \$209 |
| 22 | BUILDING 7865 | EA | 5 | \$12.00 | \$60 | \$32.00 | 1.6 | \$256 | \$33 | \$349 |
| 23 | | | | | | | | | | |
| 24 | MOBILIZATION COSTS | EA | 1 | \$200.00 | \$200 | \$40.00 | 20.0 | \$800 | \$0 | \$1,000 |
| 25 | | | | | | | | | | |
| 26 | TOTAL THIS PAGE | | | | \$1,496 | | | \$6,330 | \$702 | \$8,528 |
| PREPARED BY | | APPROVED BY | | TITLE OR ORGANIZATION | | DATE | | | | |
| AJN | | DEJ | | E M C Engineers, Inc. | | 12/13/95 | | | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | | | | |
|--|---|---------------|--------------|-----------------------|----------|------------|-----------------|-----------------------|----------|------------|-------|------------|----------|
| AREA | | ACTIVITY | | LOCATION | | SHEET | | 9 | | OF | | 10 | |
| | | | | Ft. Riley, Kansas | | | | AMENDMENT NO. | | | | | |
| PROJECT TITLE | | | | CONTRACT NO. | | | | | | | | | |
| EEAP, Feasibility Study for Installation of UMCS | | | | DACA01-94-D-0033 | | | | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST | | | |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | Unit Cost | Total | Unit Cost | Total |
| 1 | ALTERNATIVE NO. 1 | | | | | | | | | | | | |
| 2 | RADIO FREQUENCY SYSTEM FOR REMOTE SITE MONITORING | | | | | | | | | | | | |
| 3 | CAMP FUNSTON | | | | | | | | | | | | |
| 4 | BUILDING 1470 | EA | 1 | \$4,635.00 | \$4,635 | \$22.00 | 79 | \$0.00 | \$1,737 | \$0 | \$0 | \$6,372.00 | \$6,372 |
| 5 | GAS METER NO. 3 | EA | 1 | \$5,085.00 | \$5,085 | \$22.00 | 79 | \$0.00 | \$1,737 | \$0 | \$0 | \$6,822.00 | \$6,822 |
| 6 | GAS METER NO. 4 | EA | 1 | \$5,085.00 | \$5,085 | \$22.00 | 79 | \$0.00 | \$1,737 | \$0 | \$0 | \$6,822.00 | \$6,822 |
| 7 | | | | | | | | | | | | | |
| 8 | CAMP FORSYTH | | | | | | | | | | | | |
| 9 | ANZIO ELECTRIC SUBSTATION | EA | 1 | \$5,085.00 | \$5,085 | \$22.00 | 79 | \$0.00 | \$1,737 | \$0 | \$0 | \$6,822.00 | \$6,822 |
| 10 | GAS METER NO. 5 | EA | 1 | \$5,085.00 | \$5,085 | \$22.00 | 79 | \$0.00 | \$1,737 | \$0 | \$0 | \$6,822.00 | \$6,822 |
| 11 | GAS METER NO. 11 (Collyer Apts.) | EA | 1 | \$5,085.00 | \$5,085 | \$22.00 | 79 | \$0.00 | \$1,737 | \$0 | \$0 | \$6,822.00 | \$6,822 |
| 12 | | | | | | | | | | | | | |
| 13 | CUSTER HILL | | | | | | | | | | | | |
| 14 | GAS METER NO. 9 | EA | 1 | \$5,085.00 | \$5,085 | \$22.00 | 79 | \$0.00 | \$1,737 | \$0 | \$0 | \$6,822.00 | \$6,822 |
| 15 | | | | | | | | | | | | | |
| 16 | CENTRAL STATION | | | | | | | | | | | | |
| 17 | RF SYSTEM CONNECTION | EA | 1 | \$1,355.00 | \$1,355 | \$22.00 | 44 | \$0.00 | \$960 | \$0 | \$0 | \$2,315.00 | \$2,315 |
| 18 | | | | | | | | | | | | | |
| 19 | | | | | | | | | | | | | |
| 20 | | | | | | | | | | | | | |
| 21 | | | | | | | | | | | | | |
| 22 | | | | | | | | | | | | | |
| 23 | | | | | | | | | | | | | |
| 24 | | | | | | | | | | | | | |
| 25 | | | | | | | | | | | | | |
| 26 | TOTAL THIS PAGE | | | | \$36,500 | | | | \$13,119 | \$0 | \$0 | | \$49,619 |
| PREPARED BY | | APPROVED BY | | TITLE OR ORGANIZATION | | DATE | | E M C Engineers, Inc. | | 12/13/95 | | | |
| AJN | | DEJ | | | | | | | | | | | |

| ENGINEER'S OPINION OF PROBABLE COST | | | | | | | | | | | | |
|--|--|---------------|--------------|------------------|---------|-----------------------|-----------------|-----------------------|---------|------------|----------|----|
| AREA | | ACTIVITY | | LOCATION | | SHEET | | 10 | | OF | | 10 |
| | | | | Ft Riley, Kansas | | | | AMENDMENT NO. | | | | |
| PROJECT TITLE | | | | CONTRACT NO. | | | | | | | | |
| EEAP, Feasibility Study for Installation of UMCS | | | | DACA01-94-D-0033 | | | | | | | | |
| Line No. | Item Description | Unit of Meas. | No. of Units | MATERIAL COST | | LABOR COST | | EQUIPMENT COST | | TOTAL COST | | |
| | | | | Unit Cost | Total | Unit Cost | Manhrs per Unit | Unit Cost | Total | Unit Cost | Total | |
| 1 | ALTERNATIVE NO. 1 | | | | | | | | | | | |
| 2 | FO DTM AND UMCS EQUIP FOR GAS METER MONITORING | | | | | | | | | | | |
| 3 | MAIN POST AREA - FO DTM | | | | | | | | | | | |
| 4 | GAS METER NO. 1 | LF | 200 | \$2.44 | \$487 | \$22.00 | 0.09 | \$0.00 | \$0 | \$4.35 | \$870 | |
| 5 | GAS METER NO. 2 | LF | 200 | \$2.44 | \$487 | \$22.00 | 0.09 | \$0.00 | \$0 | \$4.35 | \$870 | |
| 6 | GAS METER NO. 6 | LF | 150 | \$2.29 | \$343 | \$22.00 | 0.07 | \$0.00 | \$0 | \$3.83 | \$3,643 | |
| 7 | GAS METER NO. 8 | LF | 30 | \$2.88 | \$86 | \$22.00 | 0.09 | \$0.00 | \$0 | \$4.79 | \$746 | |
| 8 | GAS METER NO. 10 | LF | 50 | \$2.88 | \$144 | \$22.00 | 0.09 | \$0.00 | \$0 | \$4.79 | \$1,244 | |
| 9 | GAS METER NO. 12 | LF | 50 | \$2.88 | \$144 | \$22.00 | 0.09 | \$0.00 | \$0 | \$4.79 | \$1,244 | |
| 10 | | | | | | | | | | | | |
| 11 | MAIN POST AREA - UMCS EQUIPMENT (ACUs and Connection to Utility) | | | | | | | | | | | |
| 12 | GAS METER NO. 1 | EA | 0.5 | \$1,250.00 | \$625 | \$22.00 | 23 | \$0.00 | \$0 | \$1,750.00 | \$875 | |
| 13 | GAS METER NO. 2 | EA | 0.5 | \$1,250.00 | \$625 | \$22.00 | 23 | \$0.00 | \$0 | \$1,750.00 | \$875 | |
| 14 | GAS METER NO. 6 | EA | 1.0 | \$1,250.00 | \$1,250 | \$22.00 | 23 | \$0.00 | \$0 | \$1,750.00 | \$1,750 | |
| 15 | GAS METER NO. 8 | EA | 1.0 | \$1,250.00 | \$1,250 | \$22.00 | 23 | \$0.00 | \$0 | \$1,750.00 | \$1,750 | |
| 16 | GAS METER NO. 10 | EA | 1.0 | \$1,250.00 | \$1,250 | \$22.00 | 23 | \$0.00 | \$0 | \$1,750.00 | \$1,750 | |
| 17 | GAS METER NO. 12 | EA | 1.0 | \$1,250.00 | \$1,250 | \$22.00 | 23 | \$0.00 | \$0 | \$1,750.00 | \$1,750 | |
| 18 | | | | | | | | | | | | |
| 19 | | | | | | | | | | | | |
| 20 | | | | | | | | | | | | |
| 21 | | | | | | | | | | | | |
| 22 | | | | | | | | | | | | |
| 23 | | | | | | | | | | | | |
| 24 | | | | | | | | | | | | |
| 25 | | | | | | | | | | | | |
| 26 | TOTAL THIS PAGE | | | | \$7,942 | | | | \$9,426 | \$0 | \$17,368 | |
| PREPARED BY | AJN | | APPROVED BY | DEJ | | TITLE OR ORGANIZATION | | E M C Engineers, Inc. | | DATE | 12/13/95 | |